

Fuel Tank Demolition, VIWAPA, St. Thomas VI

	Tasks	Start Date	Due Date	Status	Done	Notes
1	<input type="checkbox"/> Notice to Proceed	07/07/21	07/09/21		<input type="checkbox"/>	
2	Plans and Submittals	07/12/21	07/30/21	●	<input type="checkbox"/>	
3	Mobilization	07/19/21	07/21/21	●	<input type="checkbox"/>	
4	Protection of nearby high voltage electrical lines	07/22/21	07/23/21	●	<input type="checkbox"/>	
5	Removal of stairs and structural materials	07/26/21	08/20/21	●	<input type="checkbox"/>	Critical Path
6	Provide all removed gauges, devices and valves to Owner	07/26/21	07/27/21	●	<input type="checkbox"/>	
7	Concrete slabs and foundations demolition	07/26/21	09/03/21	●	<input type="checkbox"/>	
8	Oil and base sand testing, transp. & disposal	08/02/21	08/13/21	●	<input type="checkbox"/>	
9	Backfill and Compaction with selected material	08/16/21	08/20/21	●	<input type="checkbox"/>	
10	Site Cleanup and Final Inspection	08/23/21	08/27/21	●	<input type="checkbox"/>	
11						
12						
13						

Manpower: 10-12 people