









IDE Foundation Demolition, VIWAPA, St. Thomas VI

	Tasks	Start Date	Due Date	Status
1	<input type="checkbox"/> Notice to Proceed	07/07/21	07/09/21	
2	Plans and Submittals	07/12/21	07/23/21	
3	Underground Utility Clearance	07/19/21	07/20/21	
4	Mobilization	07/19/21	07/21/21	
5	Relocation of Existing Trailers, Containers and Scrap Metals	07/20/21	07/23/21	
6	Protection of Underground Utilities (Storm/Sanitary Sewer)	07/26/21	07/28/21	
7	Concrete Foundation Demolition	07/26/21	10/01/21	
8	Demolished/Crushed Concrete Testing, Transp. & Disposal	07/26/21	10/01/21	
9	Backfill and Compaction with selected material	09/15/21	10/15/21	
10	Site Cleanup and Final Inspection	10/18/21	10/22/21	
11				
12				
13				

Manpower: 10-15 people total:

Done	Notes
<input type="checkbox"/>	
<input type="checkbox"/>	
<input type="checkbox"/>	
<input type="checkbox"/>	
<input type="checkbox"/>	
<input type="checkbox"/>	Critical Path
<input type="checkbox"/>	Critical Path
<input type="checkbox"/>	
<input type="checkbox"/>	
<input type="checkbox"/>	