

VIRGIN ISLANDS WATER & POWER AUTHORITY



INVESTMENTS IN FACILITIES, SYSTEMS, AND PEOPLE

Stay Connected



WWW.VIWAPA.VI Of fin @USVIWAPA

@VIWAPA

EXECUTIVE SUMMARY

WAPA IS ADDRESSING CHALLENGES WITH SOLUTIONS

Federal Agency	Program	Obligated Amount	Expended	Available
FEMA	406	\$1,681,913,650.18	\$1,174,463,347.49	\$507,450,302.69
FEMA	404	\$261,410,904.39	0	\$261,410,904.39
HUD	CDBG-DR	\$87,031,477.93	\$63,577,051.67	\$23,454,426.26
HUD	Local Match	\$87,949,292.05	\$16,847,982.10	\$71,101,309.95
DOI		\$5,403,749.00	\$1,502,105.00	\$3,901,644.00
EPA/DPNR	Drinking Water Grants	\$15,049,037.00	\$7,378,543.00	\$7,670,494.00
Total:		\$2,138,758,110.55	\$1,263,769,029.26	\$874,989,081.29

Noted: WAPA is awaiting approval on a funding request from HUD CDBG-Mitigation in the amount of \$145,000,000.00

ELECTRICAL MITIGATION PROJECT METHODOLOGY

MICROGRIDS

- Install renewable energy
- Integrate existing and new solar & wind
- Install battery energy storage systems (BESS)

COMPOSITE POLES

- Harden Overhead
 System
- Lightly Populated Areas
- Terrain Prohibitive Areas



NEW GENERATION

- Replace aging units with smaller more efficient generators
- Install Battery storage
 at Generation Site

UNDERGROUND INFASTRUCTURE

- Focus on primary backbones
- Critical facilities
- Densely populated areas

TERRITORIAL MITIGATION PROJECTS - ELECTRICAL



ST. JOHN

- Emergency generation with Battery Storage (BESS)
- Solar and BESS for microgrid
- Gas Insulated Switchgear
- Underground
- Composite Poles
- Replacement of existing AMI system

ST. THOMAS

- New generation at the Randolph Harley Power Plant with BESS
- Substation, microgrid controls and BESS at Bovoni
- Underground
- Composite Poles
- Gas Insulated Switchgear and emergency generators at substations
- Replacement of existing AMI system

ST. CROIX

- New generation at
- **Richmond Power Plant with** BESS
- Solar and BESS for microgrid
- Underground
- Composite Poles
- Replacement of existing AMI system

wer Authority Sub-Station

VIRGIN ISLANDS WATER & POWER AUTHORITY



FEMA MITIGATION PROJECTS

COMPOSITE **POLE PROJECT**

Hardening of Overhead System 90% Completed

	St. Thomas	St. John	Water Island	St. Croix
CONTRACTOR	Haugland	BBC	Haugland	Haugland
TOTAL POLES	2,334	1,960	200	4,116
POLES INSTALLED	2,305	1,711	200	3,333
STATUS	99%	87%	100%	81%
TARGET END DATE	January 2024	Pending NPS Assessment	Completed	March 2024

Data as of August 2023

SUBSTATION PROJECTS OVERVIEW

AS THE CORE OF THE ELECTRIC SYSTEM, THESE SUBSTATION PROJECTS WILL IMPROVE THE RELIABILITY OF SERVICES TO CUSTOMERS AND THE SAFETY OF THE T&D EMPLOYEES WHO **OPERATE AND MAINTAIN THESE SYSTEMS.**



EAST END **SUBSTATION**

Project Start Date: 8/17/2018 Target End Date: 11/31/2023 **Areas Affected: Eastern** Portion of St. John **Project Status: 99%**



DONALD C. FRANCOIS SUBSTATION

Project Start Date: 2/15/2023 Target End Date: 12/24/2024 **Areas Affected : Central Charlotte Amalie Project Status: 25%**



TUTU SUBSTATION

Project Design & Engineering RFP start date: 12/31/2023 Target End Date: 1/31/2026 **Areas Affected: Eastern** Portion of St. Thomas **Project Status: Design RFP**

TERRITORY- WIDE UNDERGROUND SNAPSHOT




The transition to underground will reduce outages and improve the reliability of electrical service to customers.

COMPLETED

St. Croix

- Midland Project
- Golden Grove Project
- Container Port Project



UPCOMING

St. Thomas

- Feeders: 5A
- Feeder 9A
- Feeder 10B
- Feeder 9D
- Ridge Road
- Transmission Lines 0D0E2 and 0C0D



- Feeder 8E • Feeder 9E



VIRGIN ISLANDS WATER & POWER AUTHORITY



NEW GENERATION PROJECTS

BENEFITS OF GENERATION PROJECTS

Chavanté Marsh Project Management Director Virgin Islands Water and Power Authority

For more information, follow this QR Code to view full video:





RHPP NEW GENERATION AND BESS PROJECT

Installation of 36 MW of new, dual-fueled, reciprocating internal combustion engines

9MW/18MWh of Battery Energy Storage Systems (BESS)

PROJECT BENEFITS

- Efficiency and reliability
- Grid stability through voltage/frequency regulation
- Backup power to critical loads
- Faster Outage Restoration Times

PROJECT STATUS

92% Complete

Completion Date:

November 2023



ST. CROIX RICHMOND PLANT NEW GENERATION PROJECT

Installation of 20-40 MW of new, dual-fueled Gas Turbines

PROJECT BENEFITS

- Efficiency and reliability
- Dual-fueled
- Replace aging units with more efficient generators

PROJECT STATUS

Funding Application Process



wer Authority Sub-Station


VIRGIN ISLANDS WATER & POWER AUTHORITY



MICROGRID PROJECTS

TERRITORY- WIDE MICROGRID SNAPSHOT





Marquis McGregor Electrical Engineer III System and Planning Department VI Water and Power Authority

For more information, follow this QR Code to view full video:



5-8MW Generators with ~4MW/8MWh of BESS **GRID STUDY**

ST. JOHN

Completion Date: Sept. 30, 2023

SOLAR **INSTALLATION** ~4MW of solar

Project Status: Engineering, Land Acquisition & Grid Study

EMERGENCY GENERATION

BOVONI **MICROGRID**

ST. THOMAS

Substation, controls, & 15MW/30MWh of BESS at **Bovoni Landfill**

Project Status •Grid Study •Define Scope of Work

ST. CROIX

18 MW of solar at Adventure Hill with 10MW/20MWh BESS at **Gregory Willocks Substation**

Project Status Engineering & Land Acquisition Phase

wer Authority Sub-Station

VIRGIN ISLANDS WATER & POWER AUTHORITY



WATER PROJECTS

ST. CROIX ACTIVE WATER PROJECT OVERVIEW

St. Croix CAMPO RICO WATERLINE REHABILIATION PROJECT Kim Slodden Design and Construction Manager APA VI O F in BUSVIWAPA y BVIWAPA Water Distribution

EPA/ DPNR Drinking Water Capital Improvement Grant Total Funding: \$7.3 Million Size: 21,000 LF ~ 300 customers Status: 65% complete- linear foot basis

Total Funding: \$4.44 Million Size: 15,000 LF ~175 customers

EPA/ DPNR Drinking Water Capital Improvement Grant Status: Final paving completed week of August 21, 2023

For more information, follow this QR Code to view full video:



Approximately \$1 Billion is being invested towards improving the St. Croix water infrastructure. This huge undertaking will replace over 168 miles (887,040 linear footage).





CAMPO RICO

CLIFTON HILL

Utility Coordination and Priority of One Dig **Across Projects in Collaboration with:**






PRUDENT REPLACEMENT ST. CROIX WATER INFRASTRUCTURE

Replacement to industry standards will address the discolored water and pressure issues while improving control of system operations.



Replace Ductile Iron Piping Installed in the 1950s.



ST. THOMAS TANK PROJECTS

Meeting System capacity needs and reducing tank failure hazards.



STT EAST END TANK

(Storage, Fireflow & Resiliency) Cost: \$10,000,000- ARPA funding possible Project Period: Jan 2024-Jul 2026; 2.5 yrs **Description:** purchase tank land for 5MG Tank, permitting, design and construct access road and tank foundation



TANK 3 & 4 SLOPE **STABILIZATION**

HUD- CDBG Disaster Recovery-Tranche 2 **Project Location: Subbase** Total Funding: \$ 1.65 Millionestimated Size: Two- 10.5MG tanks. serves entire district ~6900 accounts and all truck sales Status: Preliminary environmental review with HFA





DONOE TANK SLOPE STABILIZATION

HUD- CDBG Disaster Recovery- Tranche 2 Total Funding: \$ 1.22 Millionestimated **Project Period: No Executed** Subaward- Funding Expiration in 2026 **Status: Preliminary** environmental review with HFA

WHAT'S NEXT IN WATER?

MAHOGANY ESTATE

EPA/ DPNR DRINKING WATER CAPITAL **IMPROVEMENT GRANT**

BLACKBEARD HILL

EPA/ DPNR DRINKING WATER CAPITAL **IMPROVEMENT GRANT**

NAZARETH

ARPA- AMERICAN RESCUE PLAN ACT (CONSTRUCTION)

ANNA'S **RETREAT PHASE** 2 - EXPANSION

ARPA FUNDED DESIGN | HUD MIT TRANCHE 3 FUNDED CONSTRUCTION

VETERAN'S DRIVE

EPA/ DPNR DRINKING WATER CAPITAL **IMPROVEMENT GRANT**

SMITH BAY **EXPANSION**


ARPA FOR DESIGN, HUD MIT TRANCHE 3 FOR CONSTRUCTION

ESTATE ROSS

ARPA- AMERICAN RESCUE PLAN ACT (DESIGN & CONSTRUCTION)

NORTHSIDE ROAD

ARPA- American **Rescue Plan Act** (Design)



VIRGIN ISLANDS WATER & POWER AUTHORITY



INVESTMENT IN SYSTEMS

IMPROVING OUR SYSTEMS TO INFORM OUR EMPLOYEES AND EMPOWER OUR CUSTOMERS



AMI

The Automated Metering Infrastructure (AMI) is WAPA's lifeline to its customers. It includes smart meters and communication modules to meet industry standards.



VEHICLE PROGRAM

The fleet provides an interactive connectivity between humans and systems, especially as the hybrid trucks reduce operational costs and meet energy roadmap requirements. The grant funds included purchasing eight (8) Tesla Model Y, one (1) Hybrid Bucket Truck, and Electric fleet vehicles.



GIS

Geographic Information Systems (GIS) will aid in assessments for disaster recovery, accelerate response time to system problems, offer asset tracking, load monitoring, and system analysis.



VIRGIN ISLANDS WATER & POWER AUTHORITY



INVESTMENT IN PEOPLE

POWER LINEMAN TRAINING & DEVELOPMENT PROGRAM

- Ensuring the safe and reliable operation of the electric grid
- Ensure upward mobility for employees
- Qualifying employees according to industry best practices and safety standards

TECHNICAL TRAINING & DEVELOPMENT PROGRAM



• Empower employees with technical, safety and leadership skills.

- Exceeds industry best practices, standards, and regulatory requirements.
- Hybrid Training program that will diversify learning approach.
- Partnership with the Northwest Lineman College.
- Elevates training and development standards for employees.

PARTNERING ON TRAINING

- WAPA has partnered with Haugland Group to provide onthe-job training to our linemen.
- WAPA linemen will work alongside Haugland Group to gain hands-on experience installing composite poles.



WATER: OPERATOR TRAINING

30 persons in operations and maintenance received specialized training in collaboration with the Delaware Technical Community College.

 Funding amount from Department of the Interior: \$150,000

COURSES

- Basic water system operator responsibilities
- Water sources and treatment
- Math
- Pumps
- Disinfection
- Lab procedures
- Treatment plant operations

- Safety
- Filtration systems
- Corrosion Control
- Phosphate Technology
- Chlorination
- System Security
- And More



THANK YOU FROM OUR TEAM

