

FACT SHEET

Estate Clifton Hill, St. Croix Waterline Rehabilitation Projects JULY 2023 Progress Report



Clifton Hill Waterline Rehabilitation

Project Description: Replacing the Clifton Hill community's old Ductile Iron waterlines with 15,000 ft of new PVC pipes, valves, meter boxes, and hydrants.

Completed: Installed 3,500 ft of 10" PVC Pipe; 7,500 ft of 6" PVC Pipe; 3,500 ft of 4" PVC Pipe; and 500 ft of 2" SCH 80. All fire hydrants have been installed. Meter boxes and waterline valves are being encased in concrete. All customers have been transferred to the new system.


Next Steps: Asphalt road restoration. The road repair will begin by the end of July and is expected to last 6-8 weeks.

What to Expect: Road closures and detour signage during the paving. Please note that this is to restore the trenches from the waterline installation and improve the roadways.

Project Timeline: July 2022- September 2023

Funding: Territorial Drinking Water Capital Improvement Program by the US Environmental Protection Agency (EPA)

Basic Asphalt Phasing Plan



Where to Find Information

 wapacommunications@viwapa.vi

 (340) 773-2250 OPTION 4

 www.viwapa.vi

Stay updated and scan the QR code!

#ProgressReport



Project Location



Stay Connected

 WWW.VIWAPA.VI    @USVIWAPA  @VIWAPA