



Net Metering Inspection Check List

Has a manual disconnect switch been installed?

Yes No

Is the manual disconnecting switch installed between the customer's renewable/alternative energy system and the alternating current (AC) electrical system?

Yes No

Is manual disconnecting switch accessible to VIWAPA personnel (must be accessible as the kilowatt-hours meter)?

Yes No

Does all the alternative/renewable energy equipment satisfy the design standards and specifications?

Yes No

If not, please explain _____

Is a warning sign affixed to the net meter base identifying this customer as a net metering customer?

Yes No

Does the warning sign should read as follows:

WARNING
NET METERING

Yes No

Letters on the warning sign shall be 1/2" in height and written in black with a red background.

Inspected by: _____ Date: _____

Comments: _____
